

QC Campus Construction Update

Updated: 2017Apr12

(Pg 1 of 2)

Project	Budget	Fund		Spring 2017	Summer 2017	Fall 2017	Spring 2018	Summer 2018	Fall 2018	Spring 2019
1. QC Bldg 2 Corridor Flooring	\$270,000	FY16 PHS		731609-790101-58408-79 Flooring replacement. Completed 2017Jan16. Punch list completed 2017March11. Retainage payment pending. Walls will be painted as time is available.						
2. Lower Library (ILC) Renovation	\$4,695,000	2017 Bonds FY17 PHS		731702 & 771703-790101-58408-79 Renovate Testing, Tutoring, TRiO, ESL Work to begin 2017May19 (after finals)						
3. Outreach Renovation	\$4,485,000	2017 Bonds		771701-790111-58408-79 Full building renovation including HVAC, ADA compliant restrooms, ceilings and lighting Programmatic meetings started with DKA. Work to begin March 2018.						
4. Bldg 1 East Addition	\$7,160,000	2017 Bonds		771702-790101-58308-79 Classrooms to the east of Building 1 with a courtyard between the buildings. Soil borings revealed additional ground work required. DKA is working on some design scenarios.						
5. Bldg 1 Floor 3 & 4 Renovation	\$7,195,000	2017 Bonds		771710 & 771711-790101-58408-79 DKA working on concept designs based on meetings with students and employees.						
6. Bldg 2 Forensics Lab	\$390,000	2017 Bonds		771705-790101-58408-79 Renovation of old WQPT area. Work to begin 2017May18 by Russell Construction.						
7. Bldg 1 Enrollment Center Reno	\$855,000	2017 Bonds		771704-790101-58408-79 Second programmatic meeting occurred 2017Apr07 by DKA.						
8. Concrete Updates		2017 Bonds and PHS		771709-780103-58208-79 Working with J+M Civil Design to identify concrete repairs needed across the district.						

